Declassified in Part - Sanitized Copy Approved for Release 2014/03/18 : CIA-RDP78-03330A000800080021-8

SECRET

Office Memorandum • UNITED STATES GOVERNMENT

TO : Chief, Engineering Division/OC **DATE:** JAN 5 1955

FROM : Acting Chief, Administration Section, Contracts Branch/PD/LO

SUBJECT: Contract [redacted] 50X1

1. Forwarded herewith is a copy of the subject contractor's letter of 23 December 1954 in which he requests an extension of time for both Schedules A and B under the subject contract, to and including 18 March 1955. Attention is invited to the fact that Supplement No. 2 to Contract [redacted] extends the completion date of Schedule A to 4 February 1955. Supplement No. 2 was forwarded to the contractor on 16 December 1954 but has not yet been returned to the Contracting Officer. 50X1

2. The contractor states that extension of both Schedules A and B to 18 March 1955 will not involve an increase in the funds allocated for the work. Your comment and recommendation is requested.

[redacted] 50X1

Enclosure:
1 copy of letter of
23 December 1954

LO/PD/CB/AS/ARL:djh (4 January 1955)

Distribution:
Orig & 1 - Addressee
1 - [redacted] 50X1
1 - Chrono
1 - Vital Records

DOC 10 REV DATE 7/3/80 BY 37169
ORIG COMP 33 OPI 56 TYPE 02
ORIG CLASS S PAGES 3 REV CLASS C
JUST 22 NEXT REV 2010 AUTH: HR 70-2

SECRET

Declassified in Part - Sanitized Copy Approved for Release 2014/03/18 : CIA-RDP78-03330A000800080021-8

ILLEGIB
Declassified in Part - Sanitized Copy Approved for Release 2014/03/18 : CIA-RDP78-03330A000800080021-8

Page Denied

Declassified in Part - Sanitized Copy Approved for Release 2014/03/18 : CIA-RDP78-03330A000800080021-8

Declassified in Part - Sanitized Copy Approved for Release 2014/03/18 : CIA-RDP78-03330A000800080021-8

[redacted]

December 23, 1954
CMCC No. 151,131
Copy 1 of 2
Page 2 of 2

50X1

the equipment required. In view of this situation, it is our present judgment that extension of the completion date on Schedule B to March 18, 1955 may be necessary. Although certain of the factors influencing the actual completion date are beyond our control, we shall make every effort to bring the work to completion at the earliest date possible, we suggest the date of March 18, 1955 to provide reasonable assurance that a second request for extension of completion time will be unnecessary. It is anticipated that the funds allocated for completion of the work under Schedule B of Contract [redacted] will be adequate even if work must be continued to the termination date suggested.

50X1

Yours very truly,

[redacted]

50X1

Director
Communications Division

BFM
cb

CONFIDENTIAL

Declassified in Part - Sanitized Copy Approved for Release 2014/03/18 : CIA-RDP78-03330A000800080021-8